Original/Duplicate/Triplicate
CONTRACT CERTIFICATE

(For Other Works)

No: Third and Final Bill Date.....20

Division: **Project** Sub-Division:**Project Sub Division**

Bill Received No. Dated Divisional Cash Book Voucher No..... Dated.....

Sub Divisional **Work Code: 005-20-000013**

Schedule Docket No. Head of Account: Est.Cost-**800.00 Lakhs**

Name of Work: **Construction of RO Plant and Drilling of Borewells Installation of Pump and Motors, Providing Pipeline and Additional Motor Pumps and Necessary Accessories to Existing Borewells in Bellahlli, Kattigenahlli, Chokkanahalli, Thirumenahalli, Palanahalli, Agrahara, Sampigenahalli, Srirampura, Jakkur, Kogilu in Ward No.05**

Name of Contractor and Full Address: **M/s Sathya Borewell Cleaning, No.10, Ram Rao Building, T Dasarahalli, Bangalore-560057**

Reference to Agreement No: **EE(Project)/ Ynk Zone / WO/46/2020-21** Date: **13-07-2020**

Certified that the measurements were taken by me on 25/10/22 and recorded of Pages 637353 - 637361 of measurement Book No. 19/20-21 and that the work is satisfactorily executed.

Contractor **Officer-in-charge of work**

Certified that the measurement were taken by me on 22/05/2023 and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Sub-Division Officer

A.E.E. (Project)

II Memorandum of Payment

1)	Total value of work done or supplies made as per account within	
2)	Deduct amount to be held in reserve being .....percent Rs.....	
3)	" Balance	
4)	Deduct Payment:	
	a) Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D. No..... towards cash advance recovery of	Amount adjusted
	b) Payments Now made } cost store or other material supplied. recovery of amount creditable to this/other work Amount paid on this bill Cheque / Cash.	
5)	Balance being unpaid value of work done held in reserve.	
6)	Deduct cash advance made on the Office cash Book Voucher No..... dated.....less adjustments.	
7)	Net amount due to or from Contractor	unadjustments items.
8)	Advance to Contractor for materials brought to site (as detailed) within.	
9)	Value of Government materials supplied.	
		Total amount adjusted -

Contractor's Signature

Received Rs..... (in words).....

.....

by cash and by adjustment of Payment as per memorandum

(in final settlement of all demands)

(For use in the Office)

Witness

1.

2.

Dated Signature of Contractor

Stamp

Head of Account.....

Audited & admitted for Rs.....

Paid by me by Cheque No.....Dated.....

Cash Rs.....

Dated.....

.....by Cheque

and Rs.....by Adjustment

Executive Engineer

Initials of Officer making payment

Acct. Clerk Project Division

Acct. Supdt. Project Division B.B.M.P.

Exe. Engineer Project Division B.B.M.P

ABSTRACT

SL No	Description	Unit	Modified Schedule -B			Previous Measurement			Present Measurement			Total Up-to-date	
			Qty	Rate Rs.	Amount	Qty	Rate Rs.	Amount	Qty	Rate Rs.	Amount	Qty	Amount
1	Geophysical investigation of site for sinking borewell for supplying drinking water to the habitation either through the hand pump, MWS or P.W.S.S. by vertical electrical sounding by adopting venner or schlumbergers's method, including reconnaissance survey of geological formation, Geological investigation of existing ground water in vicinity, its quality, quantity & acceptability of the users indicating the location of site, recommended depth of casing pipe required to seal the top unconsolidated formation including an extra depth of 1.0 mtr in consolidated formation for proper seating of casing pipe, depth of drilling required to cover full depth of aquifer proposed to be tapped, probable yield and other information required including transportation of instrument and accessories to work site, engaging technical personal and labour required etc complete as per specifications and directions of the engineer incharge.	Each BW	85	4220.00	358700	85	4220.00	358700	0.00	4220.00	0	85.00	358700

SL No	Description	Unit	Modified Schedule -B			Previous Measurement			Present Measurement			Total Up-to-date	
			Qty	Rate Rs.	Amount	Qty	Rate Rs.	Amount	Qty	Rate Rs.	Amount	Qty	Amount
2	Sinking of borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above 900 CMF & above in all strata including over budern upto 20 m. fixing of casing pipes, collars & cap with necessary cutting, threading & welding including transportation of rig and supporting vehicle, crew charges & cost of consumables etc., complete including yield testing at the final depth with minimum working of compressor for one hour(excluding cost of casing pipes, collars, cap etc.,)0 to 50m complete as per specifications directions of the engineer incharge.	Rmtr	4250	389.00	1653250	4250	389.00	1653250	0.00	389.00	0	4250.00	1653250
3	Sinking of borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above 900 CMF & above in all strata including over budern upto 20 m. fixing of casing pipes, collars & cap with necessary cutting, threading & welding including transportation of rig and supporting vehicle, crew charges & cost of consumables etc., complete including yield testing at the final depth with minimum working of compressor for one hour(excluding cost of casing pipes, collars, cap etc.,) 50 to 100m complete as per specifications anddirections of the Engineer incharge.	Rmtr	4250	496.00	2108000	4250	496.00	2108000	0.00	496.00	0	4250.00	2108000

SL No	Description	Unit	Modified Schedule -B			Previous Measurement			Present Measurement			Total Up-	
			Qty	Rate Rs.	Amount	Qty	Rate Rs.	Amount	Qty	Rate Rs.	Amount	Qty	Amount
4	Sinking of borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above 900 CMF & above in all strata including over budern upto 20 m. fixing of casing pipes, collars & cap with necessary cutting, threading & welding including transportation of rig and supporting vehicle, crew charges & cost of consumables etc., complete including yield testing at the final depth with minimum working of compressor for one hour(excluding cost of casing pipes, collars, cap etc.,) 100 to 150m complete as per specifications and directions of the Engineer incharge.	Rmtr	4250	511.00	2171750	4250	511.00	2171750	0.00	511.00	0	4250.00	2171750
5	Sinking of borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above 900 CMF & above in all strata including over budern upto 20 m. fixing of casing pipes, collars & cap with necessary cutting, threading & welding including transportation of rig and supporting vehicle, crew charges & cost of consumables etc., complete including yield testing at the final depth with minimum working of compressor for one hour(excluding cost of casing pipes, collars, cap etc.,) 150 to 200m complete as per specifications and directions of the Engineer incharge.	Rmtr	4250	601.00	2554250	4250	601.00	2554250	0.00	601.00	0	4250.00	2554250

SL No	Description	Unit	Modified Schedule -B			Previous Measurement			Present Measurement			Total Up-	
			Qty	Rate Rs.	Amount	Qty	Rate Rs.	Amount	Qty	Rate Rs.	Amount	Qty	Amount
6	Sinking of borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above 900 CMF & above in all strata including over budern upto 20 m. fixing of casing pipes, collars & cap with necessary cutting, threading & welding including transportation of rig and supporting vehicle, crew charges & cost of consumables etc., complete including yield testing at the final depth with minimum working of compressor for one hour(excluding cost of casing pipes, collars, cap etc.,) 200 to 250m complete as per specifications and Engineer incharge.	Rmtr	4250	711.00	3021750	4250	711.00	3021750	0.00	711.00	0	4250.00	3021750
7	Sinking of borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above 900 CMF & above in all strata including over budern upto 20 m. fixing of casing pipes, collars & cap with necessary cutting, threading & welding including transportation of rig and supporting vehicle, crew charges & cost of consumables etc., complete including yield testing at the final depth with minimum working of compressor for one hour(excluding cost of casing pipes, collars, cap etc.,) 250 to 300m complete as per specifications and directions of the engineer incharge.	Rmtr	4250	785.00	3336250	4250	785.00	3336250	0.00	785.00	0	4250.00	3336250

SL No	Description	Unit	Modified Schedule -B			Previous Measurement			Present Measurement			Total Up-	
			Qty	Rate Rs.	Amount	Qty	Rate Rs.	Amount	Qty	Rate Rs.	Amount	Qty	Amount
8	Sinking of borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above 900 CMF & above in all strata including over budern upto 20 m. fixing of casing pipes, collars & cap with necessary cutting, threading & welding including transportation of rig and supporting vehicle, crew charges & cost of consumables etc., complete including yield testing at the final depth with minimum working of compressor for one hour(excluding cost of casing pipes, collars, cap etc.,) 300to 350m complete as per specifications anddirections of the Engineer incharge.	Rmtr	4250	250.00	1062500	4250	250.00	1062500	0.00	250.00	0	4250.00	1062500
9	Sinking of borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above 900 CMF & above in all strata including over budern upto 20 m. fixing of casing pipes, collars & cap with necessary cutting, threading & welding including transportation of rig and supporting vehicle, crew charges & cost of consumables etc., complete including yield testing at the final depth with minimum working of compressor for one hour(excluding cost of casing pipes, collars, cap etc.,) 350 to above complete as per specifications anddirections of the Engineer incharge.	Rmtr	4250	713.00	3030250	4250	713.00	3030250	0.00	713.00	0	4250.00	3030250

SL No	Description	Unit	Modified Schedule -B			Previous Measurement			Present Measurement			Total Up-to	
			Qty	Rate Rs.	Amount	Qty	Rate Rs.	Amount	Qty	Rate Rs.	Amount	Qty	Amount
10	Supplying of ISI Mark 175 mm nominal bore medium black ERW casing pipe of 5mm thick black electric resistance continous welded midle steel tube material confirming to IS 1387/!993 and manufactured from hot rolled steel skelp/stripes in random length of 4 to 7 mtr both ends threaded confirming to IS 554/1985 one end(including of all taxes) complete as per specifications and directions of the engineer incharge.	Rmtr	5100	1480.00	7548000	5098	1480.00	7545040	0.00	1480.00	0	5098.00	7545040
11	Providing and fixing 250mm dia PVC pipe and as per specification and directions complete as per specifications and directions of the engineer incharge. Qty Upto 125%	Rmtr	862.5	1518.00	1309275	862.5	1518.00	1309275	0.00	1518.00	0	862.50	1309275
	Qty Above 125%	Rmtr	247.6	1449.19	358821	247.5	1449.19	358675	0.00	1449.19	0	247.50	358675
12	175 mm dia M.S. Casing cap, complete as per specifications and directions of the engineer incharge.	Each	85	103.00	8755	85	103.00	8755	0.00	103.00	0	85.00	8755
13	M.S. Casing pipe collars 'C' Class complete as per specifications and directions of the engineer incharge.	Each	850	154.00	130900	849.5	154.00	130823	0.00	154.00	0	849.50	130823

SL No	Description	Unit	Modified Schedule -B			Previous Measurement			Present Measurement			Total Up-to	
			Qty	Rate Rs.	Amount	Qty	Rate Rs.	Amount	Qty	Rate Rs.	Amount	Qty	Amount
14	Fabricating supplying and mounting MS box of 16 SWG suitable for floor / wall mounting, fully weather proof with provision for better hear description, (providing with hinged front cover, equipped with tamper proof locking arrangements, with suitable size clamps with necessary cable entry pipe with gland and box should be finished 2 coats of red oxide primes paint and finally finished with approved colour enamelled metal paint etc,. complete box of 21600 sq cm, complete as per specifications and directions of the engineer incharge.	sqm	1738000	0.33	573540	1738000	0.33	573540	0.00	0.33	0	########	573540
15	Labour charges for erection of new /repaired submersible pumpset along with GI pipes (32/50mm) cable (new submersible pumpset if required will be supplied by the department free of cost and released pump set should be handed over to department) including transportation (each length = 6.00m) complete as per specifications and directions of the engineer incharge . Qty Upto 125%	Each	4312.5	100.00	431250	4312.5	100.00	431250	0.00	100.00	0	4312.50	431250
	Qty Above 125%	Each	58.5	95.67	5597	58.5	95.67	5597	0.00	95.67	0	58.50	5597
16	Supplying and fixing of Porcelain fuse channel with cut out on existing wooden / panel using necessary nuts, bolts and washer etc., complete as per specifications and directions of the engineer incharge.	No	207	234.00	48438	207	234.00	48438	0.00	234.00	0	207.00	48438

SL No	Description	Unit	Modified Schedule -B			Previous Measurement			Present Measurement			Total Up-to	
			Qty	Rate Rs.	Amount	Qty	Rate Rs.	Amount	Qty	Rate Rs.	Amount	Qty	Amount
17	Supplying and laying of L.T.U.G Cable having aluminiumconductor PVC insulated shethed galvanised steel wire/ steel tape armoured cable with PVC outer sheathing 1.1 KV class 4 core 16 sqmm cable (confirming to IS 1554) KPWD Electrical SR 14-15completeas per specifications and directions of the engineer incharge.	Mtr	2415	140.00	338100	2415	140.00	338100	0.00	140.00	0	2415.00	338100
18	Digging of trenches of 0.6mm x 0.50 Mtrs wide refilling the trench to the required ground level and consolidating etc,. Complete sutting road surfaces KPWD Electrical SR 14-15 complete as per specifications and directions of the engineer incharge.	Mtr	2415	120.00	289800	2415	120.00	289800	0.00	120.00	0	2415.00	289800
19	Supplying and fixing Class-A GI Pipe on pole/ wall/drain crossing with necessary clamping arrangements for UG Cable of 1.1 KV class 40mmKPWD Electrical SR 14-15 complete as per specifications and directions of the engineer incharge.	Mtr	138	300.00	41400	138	300.00	41400	0.00	300.00	0	138.00	41400

SL No	Description	Unit	Modified Schedule -B			Previous Measurement			Present Measurement			Total Upto	
			Qty	Rate Rs.	Amount	Qty	Rate Rs.	Amount	Qty	Rate Rs.	Amount	Qty	Amount
20	Supplying and fixing wiring earth electrode for grounding conduits, IC cutouts and other equipments on the meter board using 40mm dia 2.90 mm thick GI pipe 2.5 mtr long buried in a pit,/ the pit should be filled with equal proportion of salt and charocal 150 mm alround the pipe to complete depth the connections from the pipe to the conduit etc,. is to be established though GI wire of size as per ISI specification 7.3.3 of ISI 732 using 12mm dia boalts, nuts washers and checknuts etc,. the pipe shall have 16 through holes of 122mm dia ,KPWD Electrical SR 14-15 complete as per specifications and directions of the engineer incharge.	No	69	4350.00	300150	69	4350.00	300150	0.00	4350.00	0	69.00	300150
21	Supply and fixing LT cast iron pot heads suitable for 1.1 KV class 16 sqmmUG cable filled with necessary bitumen/ insulating compound complete with terminals, clamps, bolts nuts and washers etc,KPWD Electrical SR 14-15 complete as per specifications and directions of the engineer incharge.	No	69	280.00	19320	69	280.00	19320	0.00	280.00	0	69.00	19320
22	Supplying and fixing of polished wood board made of not less than 15mm thick plank on both sides with planks made out on not more than 2 pieces and fixing the same to wall using tapered inverted wooden plugs screws etc., Size 20 x 20 x 2.5 inches, complete as per specifications and directions of the engineer incharge.	No	69	302.00	20838	69	302.00	20838	0.00	302.00	0	69.00	20838

SL No	Description	Unit	Modified Schedule -B			Previous Measurement			Present Measurement			Total Up-to	
			Qty	Rate Rs.	Amount	Qty	Rate Rs.	Amount	Qty	Rate Rs.	Amount	Qty	Amount
23	Cleaning of bore well inciuding yield tetsting of borewell either using slow or fast rig for not more than 2 hours at the final depth with air compressor or suitable pumpas per specifications and directions of the engineer incharge.	Each	3	11000.00	33000	3	11000.00	33000	0.00	11000.00	0	3.00	33000
24	Borewell Clamp Set complete as per specifications and directions of the engineer incharge.	Set	69	1800.00	124200	69	1800.00	124200	0.00	1800.00	0	69.00	124200
25	Supply & delivery at site brand new texmo/innoval/lubi/sabar /Atalanta/calamal/ waterman/Radha make suitable HP deep well submercible pumpset suitable for vertical installation in 150 dia borewells compressing of single stage or multistage CF pump close coupled by means of stainless steel coupling to suitable HP suitable speed totally enclosed and filled with pure drinking water squirrel cagesubmercible induction motor suitable for operation of 3Ph, 50Hz.380/440 volts AC supply fitted with required accessories such as suction, casing, suction strainers, sand guard. Non return valve etc Complete the pump and motor shall from an integral unit with all the required fittings 17.50 HP 30 stage, 10 extra motorcompleteas per specifications and directions of the engineer incharge.	No	43	78000.00	3354000	43	78000.00	3354000	0.00	78000.00	0	43.00	3354000

SL No	Description	Unit	Modified Schedule -B			Previous Measurement			Present Measurement			Total Upto Date	
			Qty	Rate Rs.	Amount	Qty	Rate Rs.	Amount	Qty	Rate Rs.	Amount	Qty	Amount
26	Supply & delivery at site brand new texmo/innoval/lubi/sabar /Atalanta/calamal/ waterman/Radha make suitable HP deep well submercible pumpset suitable for vertical installation in 150 dia borewells compressing of single stage or multistage CF pump close coupled by means of stainless steel coupling to suitable HP suitable speed totally enclosed and filled with pure drinking water squirrel cagesubmercible induction motor suitable for operation of 3Ph, 50Hz.380/440 volts AC supply fitted with required accessories such as suction, casing, suction strainers, sand guard. Non return valve etc Complete the pump and motor shall from an integral unit with all the required fittings 17.50 HP 30 stage 20HP 40 stagecomplete as per specifications and directions of the engineer incharge.	No	26	98000.00	2548000	26	98000.00	2548000	0.00	98000.00	0	26.00	2548000
27	Providing, laying & jointing GI pipes confirming to IS specification of approved make with fittings such as collars bends elbows tees nipples plugs with cuts threads using white lead & threads for joints wherever necessary as per direction including all lead & lift etc,. complete 'A' grade(excluding cost of fittings) 50mm dia GI pipe B Class completeas per specifications and directions of the engineer incharge.	Rmtr	26226	435.00	11408310	26226	435.00	11408310	0.00	435.00	0	26226.00	11408310

SL No	Description	Unit	Modified Schedule -B			Previous Measurement			Present Measurement			Total Upto	
			Qty	Rate Rs.	Amount	Qty	Rate Rs.	Amount	Qty	Rate Rs.	Amount	Qty	Amount
28	Supply and fixing Heavy Collar for GI Pipes 50MM, completeas per specifications and directions of the engineer incharge.	No	4410	190.00	837900	4410	190.00	837900	0.00	190.00	0	4410.00	837900
29	Supplying of submersible pump cable 1X3X6..0 Sq.mm complete as per specifications and directions of the engineer incharge.	Mtr	54312	145.00	7875240	54312.4	145.00	7875294	0.00	145.00	0	54312.37	7875294
30	Supplying & delivery at site brand new / Essen / Lotus sunsines/Adarsh/ Gk controls best indigenous make combine energy meter-cum-control panel board unit of size 1200 x 600 x 300 mm minimum mechanically strong and vermin and water proof the unit shall have two detachable doors suitable for operation on 3ph, 50Hz, 380/440 volts, AC supply with spring loaded latch locking with a key ribs should be provided inside the door , canopy apron and louvers ventilators shall be provided the combine energy mtr cum control panel board unit suitable for operation on 3ph, 50Hz, 380/440 AC supply shall be consisted etc,. completed T panel board shall be fabricated on single unit in the above components panel board for suitable pumpset above components panel board for suitable pumpset above Up to 20HP with star delta starter (MR),complete as peas per specifications and directions of the engineer incharge.	No	69	22000.00	1518000	69	22000.00	1518000	0.00	22000.00	0	69.00	1518000
31	Supplying & delivery of brand 50mm Gate Valve. complete as per specifications and directions of the engineer incharge.	No	69	1800.00	124200	69	1800.00	124200	0.00	1800.00	0	69.00	124200

SL No	Description	Unit	Modified Schedule -B			Previous Measurement			Present Measurement			Total Upto Date	
			Qty	Rate Rs.	Amount	Qty	Rate Rs.	Amount	Qty	Rate Rs.	Amount	Qty	Amount
32	Supplying & delivery of brand 50mm Non Return Valve completeas per specifications and directions of the engineer incharge.	No	69	1800.00	124200	69	1800.00	124200	0.00	1800.00	0	69.00	124200
33	Supplying and fixing MCB, complete as per specifications and directions of the engineer incharge.	No	69	900.00	62100	69	900.00	62100	0.00	900.00	0	69.00	62100
34	Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in Ordinary soil not exceeding 1.5 m in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50m after breaking of clod complete as per specifications and Engineer incharge. upto 125%	cum	11392.2	318.00	3622734	11392.2	318.00	3622720	0.00	318.00	0	11392.20	3622720
35	Providing and installing at site of work 63mm (0.662) PVC Pipes of 6 kg / cm2 including cost of pipes and specials and labour, including lowering into trenches, laying true to line, level and perfect linking at joints leak proof including jointing of approved type with all labour and lift charges, handling charges including encasing the pipe alround to a depth not less than 15cms with gravel or selected earth available from the excavation etc., complete as per specifications and directions of the engineer incharge. upto 125%	Mtr	25316.1	395.00	9999860	25316	395.00	9999820	0.00	395.00	0	25316.00	9999820

SL No	Description	Unit	Modified Schedule -B			Previous Measurement			Present Measurement			Total	
			Qty	Rate Rs.	Amount	Qty	Rate Rs.	Amount	Qty	Rate Rs.	Amount	Qty	Amount
36	Refilling available earth around pipe lines, cables in layers not exceeding 20cms in depth, compacting each deposited layer by ramming after watering with lead upto 50m and lift upto 1.5m including cost of all labour complete as per specifications and directions of the engineer incharge. upto 125%	cum	11392.2	129.00	1469600	11392.2	129.00	1469594	0.00	129.00	0	11392.20	1469594
37	KSRB 2-2.2 : Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in hard soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. after breaking of clods complete as per specifications and directions of the engineer incharge.	cum	0	0.00	0	0	0.00	0	0.00	0.00	0	0.00	0
38	KSRB 4-1.2 : Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @ 0.465cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM of machinery, curing complete as per specifications and directions of the engineer incharge.	cum	0	0.00	0	0	0.00	0	0.00	0.00	0	0.00	0

SL No	Description	Unit	Modified Schedule -B			Previous Measurement			Present Measurement			Total	
			Qty	Rate Rs.	Amount	Qty	Rate Rs.	Amount	Qty	Rate Rs.	Amount	Qty	Amount
39	KSRB 5.2-3 : Providing and constructing granite / trap / basalt size stone masonry in foundation cement mortar 1:6, stone hammerd dressed in courses not less than 20 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications and directions of the engineer incharge.	cum	0	0.00	0	0	0.00	0	0.00	0.00	0	0.00	0
40	KSRB 5.3-3 : Providing and constructing granite / trap / basalt size stone masonry in basement with cement mortar 1:6, edges of stones chistle dressed in courses not less than 15 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications and directions of the engineer incharge.	cum	0	0.00	0	0	0.00	0	0.00	0.00	0	0.00	0
41	KSRB 2-4 : Refilling available earth around pipe lines, cables in layers not exceeding 20cms in depth, compacting each deposited layer by ramming after watering with lead upto 50m. and lift upto 1.5 m. including cost of all labour complete as per specifications and directions of the engineer incharge.	cum	0	0.00	0	0	0.00	0	0.00	0.00	0	0.00	0

SL No	Description	Unit	Modified Schedule -B			Previous Measurement			Present Measurement			Total	
			Qty	Rate Rs.	Amount	Qty	Rate Rs.	Amount	Qty	Rate Rs.	Amount	Qty	Amount
42	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates :@0.69 cum and fine aggregtes @ 0.459cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation,plinth and cills, including cost of all materials, labour, HOM of machinery, curing complete as per specifications and directions of the engineer incharge.	cum	0	0.00	0	0	0.00	0	0.00	0.00	0	0.00	0
43	KSRB 4-6.7 :Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for sides and soffits of beams, beam haunchings, cantilever girders, bressumers and lintels not exceeding 1m in depth including cost of all materials, labour completeas per specifications and directions of the engineer incharge.	cum	0	0.00	0	0	0.00	0	0.00	0.00	0	0.00	0

SL No	Description	Unit	Modified Schedule -B			Previous Measurement			Present Measurement			Total Up-to-	
			Qty	Rate Rs.	Amount	Qty	Rate Rs.	Amount	Qty	Rate Rs.	Amount	Qty	Amount
44	KSRB 4.2.2 : Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 320kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggregtes @ 0.460cum, with superplastisiser @3lts confirming to IS9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in foundationfor footing ,pedestals ,retaining walls ,retern walls , walls (any thickness) including attached plasters, columns, pillars, posts, struts, buttresses, bed blocks, anchor blocks, and plinth etc., including cost of all materials, labour, HOM of machinery, curing, complete as per specifications and directions of the engineer incharge. .	cum	0	0.00	0	0	0.00	0	0.00	0.00	0	0.00	0
45	KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications and directions of the engineer incharge	m	0	0.00	0	0	0.00	0	0.00	0.00	0	0.00	0

SL No	Description	Unit	Modified Schedule -B			Previous Measurement			Present Measurement			Total	
			Qty	Rate Rs.	Amount	Qty	Rate Rs.	Amount	Qty	Rate Rs.	Amount	Qty	Amount
46	KSRB 5-11 : Providing and constructing load bearing wall with solid concrete blocks of size 400x200x200 mm having block density not lessthan 1800 kg/m3 and having a minimum average compressive strength 5.00 N/mm2 confirming to IS 2185 (Part) : 2005 and constructed with CM 1:4 , as per IS 2572:2005 including cost of all materials, labour charegs, scaffolding, curing complete as per specifications and directions of the engineer incharge.	sqm	0	0.00	0	0	0.00	0	0.00	0.00	0	0.00	0
47	KSRB15-3.10 : Providing 20mm thick cement plaster in single coat with cement mortar 1:3, to stone masonry & concrete surface including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and directions of engineer in charge.	sqm	0	0.00	0	0	0.00	0	0.00	0.00	0	0.00	0

SL No	Description	Unit	Modified Schedule -B			Previous Measurement			Present Measurement			Tra...	
			Qty	Rate Rs.	Amount	Qty	Rate Rs.	Amount	Qty	Rate Rs.	Amount	Qty	Amount
48	Fabricating, supplying and erecting M.S. TubularTruss of span upto 10m. The bottom and top member is provided with 50x50x6mm double equal angles, welded back to back and in between top and bottom line, in areas of mid section is provided with 50x50x6mm equal single angle for vertical and inclined members and at supporting ends 40x40x5mm single angle is provided. All the members are welded together with 6mm gusset plate as per Drawing. The entire truss is anchored in RCC column by using 4 Nos. of M.S. anchor bolts at each support, with 10mm thick base plate and shoe plate.The work includes cutting, straightening, placing in position of M.S angle and wleding wherever necessary, and applying one coat of red oxide primer coat to all themembers including cost of all materials, labour charges, and hire charges of machineries for cutting, welding, grinding and erection equipments, with all lead and lift, transportation, etc., complete as per specification and directions of engineer in	sqm	0	0.00	0	0	0.00	0	0.00	0.00	0	0.00	0

SL No	Description	Unit	Modified Schedule -B			Previous Measurement			Present Measurement			Total	
			Qty	Rate Rs.	Amount	Qty	Rate Rs.	Amount	Qty	Rate Rs.	Amount	Qty	Amount
49	PROVIDING TRAPEZOIDAL PROFILED SHEET Providing and installing of pre painted Galvolume iron Trapezoidal profiled sheet of approved make 1060 mm width (1000 mm cover width), 28-30 mm crest height with crest distance of 200 mm c/c with 2 ribs at the centre for stiffening. The total coated thickness (TCT) of the sheet will be 0.47 mm +/- 0.02 mm tolerance Zinc-Alu Alloy coating AZ150 gsm as per ASTM 1397/A755-550 mpa steel grade, 5-7 microns epoxy primer on both side of the sheet and polyester top coat 20-22 microns using self drilling/self tapping screws of 25 mm length, to be fixed over the existing purlins, rafters, channels and trusses.complete as per specifications and directions of the engineer incharge	sqm	0	0.00	0	0	0.00	0	0.00	0.00	0	0.00	0

SL No	Description	Unit	Modified Schedule -B			Previous Measurement			Present Measurement				
			Qty	Rate Rs.	Amount	Qty	Rate Rs.	Amount	Qty	Rate Rs.	Amount	Qty	
50	KSRB 7.17 : Providing, fabricating, assembling and fixing in position aluminium doors using following aluminium mat finish or glossy finish, outer frame plain section 101.6x44.45mm thickness 3.18mm, section weight 2.404 kg/m, door shutters vertical section 44.62x44.45mm thickness 3.18mm, section weight 1.505kg/m, top section 47.62x44.45mm thickness 3.00mm, section weight 1.426kg/m bottom section 114.3x44.45 thickness 3.18mm, section weight 2.646kg/m, door central section 49.91x44.45mm thickness 3.00mm, section weight 1.495 kg/m glazing clips 19x17.3x11mm thickness 0.9mm section weight 0.124kg/m; aluminium sections cut to length joint metred cornersgrinded, the shutters pivoted opening arrangement with heavy duty aluminium alloy automatic door closures floor mounted, providing and fixing standard approved accessories, such as aluminium handle for full width or length, tower bolts, lock, pivots: P.V.C. or rubber	sqm	0	0.00	0	0	0.00	0	0.00	0.00	0	0.00	0

SL No	Description	Unit	Modified Schedule -B			Previous Measurement			Present Measurement			Total Up-to	
			Qty	Rate Rs.	Amount	Qty	Rate Rs.	Amount	Qty	Rate Rs.	Amount	Qty	Amount
51	KSRB 7.11 : Providing and fixing in position aluminium windows and ventilators as per approved drawings with sliding shutters using three track window frame of size 92x31.75mm bottom section 1.3mm thick, weight 1.07kg/m; sides and top sections 1.3 mm, thick, weight 0.933 kg/m.shutter frame section comprising top and bottom section of size 40mmx18mm, wall thickness 1.25mm. weight 0.417 kg./m. shutter side outer 40mmx18mm. wall thickness 1.25mm. weight 0.417 kg/m, shutter interlock section 40mmx26.7mm wall thickness 1.1 mm. thick, weight 0.469 kg/m, the shutters mounted on nylon rollers with approved quality of fixtures such as aluminium handles tower bolts etc.; providing and fixing 5.5mm. thick plain glass for shutters fitted with rubber beading all aluminium sections including cutting to required length, joints mitred subdividing the frame tenonned and rivetted, in the assembled frame, stiffened with end clips for corners, angles etc., and fixed to the walls, lintels.	sqm	0	0.00	0	0	0.00	0	0.00	0.00	0	0.00	0
52	Providing flooring with 60 cms.x 60 cms. size Vitrified glazed tiles of approved quality & make, fixed on top of existing flooring fixed with suitable adhesive, including cutting the tiles to the required size and fixing etc., complete.complete as per specifications and directions of the engineer incharge.	sqm	0	0.00	0	0	0.00	0	0.00	0.00	0	0.00	0

SL No	Description	Unit	Modified Schedule -B			Previous Measurement			Present Measurement			Total Up-to	
			Qty	Rate Rs.	Amount	Qty	Rate Rs.	Amount	Qty	Rate Rs.	Amount	Qty	Amount
53	KSRB 7.5 : Providing and fixing pull and push type rolling shutters of approved make out of 18 guage, 75mm wide cold rolled steel laths of convex corrugation, with side guides and bottom rail, with interlocking arrangements for steel laths by means of alternate clips, suspension shaft with High tension coil type springs two numbers, mounted on specially designed pipe shaft, with bracket plates, guide channels, ball bearing arrangements, for inside & outside locking with push & pull operations complete including pulling hooks, 4Nos. handles with all fittings and accessories, painted with a coat of red lead paint (without top cover) cost of materials, labour, HOM of machinery. Shutter size 3mx2.8 m complete as per specifications and Engineer incharge	43.2	0	0.00	0	0	0.00	0	0.00	0.00	0	0.00	0
54	KSRB 7.9 : Providing and fixing M.S.grill work for windows and ventilators weighing 21kg/sqm using M.S. flats, or M.S. square rods, or combination of M.S. flats and square rods as per approved design, drawing including cutting steel sections and welding the same to required pattern with a coat of red lead primer, cost of materials, fixtures, labour and HOM of machinery complete as per specifications.completeas per specifications and directions of the engineer incharge.	kg	0	0.00	0	0	0.00	0	0.00	0.00	0	0.00	0

SL No	Description	Unit	Modified Schedule -B			Previous Measurement			Present Measurement			Total Up-to	
			Qty	Rate Rs.	Amount	Qty	Rate Rs.	Amount	Qty	Rate Rs.	Amount	Qty	Amount
55	Providing and laying flooring using prepolished, water cut/ gang saw 19mm thick granite laid over bed of 20mm thick CM 1:4 and jointed with neat cement slurry mixed with pigments to match shade of granite slabs including laying of POP on finished surface and claning the surface including cost of all meterials and labour etc, complete as per specifications.using solver grey granite/multy red/ruby red/black/Hassan green granite of width not less than 1200mm, complete as per specifications and directions of the engineer incharge.	sqm	0	0.00	0	0	0.00	0	0.00	0.00	0	0.00	0
56	KSRB 15-16.1 : Providing and finishing external walls in two coats with waterproof cement paint of approved brand and shade to give an even shade after throughly brooming the surface to remove all dirt and loose powdered material, free from mortar drops and other foreign matter cost of materials, labour, complete as per specifications, with primer completeas per specifications and directions of the engineer incharge.	sqm	0	0.00	0	0	0.00	0	0.00	0.00	0	0.00	0
57	KSRB 15-15.1 : Providing and applying painting in two coats with plastic emulsion paint of approved brand on wall surface to give an even approved shade after thoroughly brushing the surface, free from mortar drops and other foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour, complete as per specifications. - with primer completeas per specifications and directions of the engineer incharge.	sqm	0	0.00	0	0	0.00	0	0.00	0.00	0	0.00	0

SL No	Description	Unit	Modified Schedule -B			Previous Measurement			Present Measurement			Total Up-to	
			Qty	Rate Rs.	Amount	Qty	Rate Rs.	Amount	Qty	Rate Rs.	Amount	Qty	Amount
58	KSRB 15-18.2 : Providing and applying enamel metal paint two coats (excluding priming coat) over new steel or other metal surface brushing to give an even shade after cleaning oil, grease, dirt and other foreign matter, including cost of materials, labour,complete as per specifications and directions of the engineer incharge.	sqm	0	0.00	0	0	0.00	0	0.00	0.00	0	0.00	0
59	Conveying the excavated earth by private vehicle up to 15KMS including lead and lift loading unloading etc., complete as per specifications and Engineer incharge.	cum	0	0.00	0	0	0.00	0	0.00	0.00	0	0.00	0
60	Supplying water storage tanks made of virgin polymer (LLDPE) with two layers outer Black or Blue and inner White layer of approved quality and make, conforming to I.S.I./ISO/SSI complete as per specifications and directions of the engineer incharge.	litre	0	0.00	0	0	0.00	0	0.00	0.00	0	0.00	0
61	Providing and fixing Chorinated Poly Venyl Chloride (CPVC) pipes conforming to IS 15778, having thermal stability for hot and cold water supply including all CPVC plain and brass threaded fittings including fixing the pipe with clamp at 1.00 mtr spacing. This includes jointing of pipes and fittings with one step CPVC solvent cement & the cost of cutting chases & making good the same including testing of joints complete. (Concealed work including cutting chases and good the walls etc.)25MM DIA complete as per specifications and Engineer incharge.	M	0	0.00	0	0	0.00	0	0.00	0.00	0	0.00	0

SL No	Description	Unit	Modified Schedule -B			Previous Measurement			Present Measurement			Total Up-to	
			Qty	Rate Rs.	Amount	Qty	Rate Rs.	Amount	Qty	Rate Rs.	Amount	Qty	Amount
62	KSRB13-6.3-3 : Providing and fixing in position brass gate valve with C.I wheel of approved quality (screwed end) 25mm nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specifications. Specification No. 13.2.6 / 13.3 complete as per specifications and directions of the engineer incharge.	each	0	0.00	0	0	0.00	0	0.00	0.00	0	0.00	0
63	SKID SS 202, PUMP CRI1HP, VESSEL-1354 PENTAIR, PRESSURE GAZE 10KGS NORMAL, MPV-1"NB FRONT FACE FILTER, HOUSING 20"JUMBO-1", SPUN 20 JUMBO, PUMP CRI 2 -180-3, PT-8040 FRP PANTHER, MEMBRANE DOW 8040, CONTROLL PANNEL 1X3 (SUPER), ROTAMETER 120-1680 ACRYLIC, ROTAMETER 400-2000 ACRYLIC, PRESSURE GAZE GLYSERINE - 21KG PANTHER, BRINE CON VALVE 3/4, ACRYLIC SHEET, LPS DENFOS, HPS DENFOS, DOSINGPUMP DOSE, SAND, CHEEPS, ACTIVATED CARBON INDUSTRIAL, ANTI DOSING CHEMICAL, HANDLE VALVE, ASSEMBLING AND COMMISSIONING, TANK SS304 1000LTR INCLUSIVE OF AUTOMATED COIN MACHINE complete as per specifications and directions of the engineer incharge.	nos	0	0.00	0	0	0.00	0	0.00	0.00	0	0.00	0

SL No	Description	Unit	Modified Schedule -B			Previous Measurement			Present Measurement			Total Up-to	
			Qty	Rate Rs.	Amount	Qty	Rate Rs.	Amount	Qty	Rate Rs.	Amount	Qty	Amount
64	Open conduit System: Supplying heavy gauge PVC conduit pipe ……dia confirming to IS 2509 with suitable size bends, plugs in case of RCC ceiling and RCC wall stone structure or rawl plugs in case of brick walls and cement plastering damaged portion using heavy gauge saddles at an interval of 700mm using WF screws.a) 19/25 mm dia 2mm thickcomplete as per specifications and directions of the engineer incharge.	mts	0	0.00	0	0	0.00	0	0.00	0.00	0	0.00	0
65	Supplying and flush mounting teak wooden box without front plank, made of not less than 15mm thick wood, after due groove cutting, necessary masonry patch work complete. d)8''x6''x3''(203x152x76mm) completeas per specifications and directions of the engineer incharge.	each	0	0.00	0	0	0.00	0	0.00	0.00	0	0.00	0
66	Point wiring using copper wire with switch Supplying and wiring adopting loop system in existing PVC Conduit/casing caping using Copper PVC insulated multi strand 2x1.5Sqmm copper wire with a 6Amps flush type SP control switch shall be fixied on the exisiting plastic sheet /gang box, the pther end of the wires shall be terminated with sufficient loose length in a wood/PVC round block.complete for each outlet. I. Point wiring using class A materials a) Short point upto 3Mtr from tapping point to out let via switch complete as per specifications and directions of the engineer incharge.	each	0	0.00	0	0	0.00	0	0.00	0.00	0	0.00	0

SL No	Description	Unit	Modified Schedule -B			Previous Measurement			Present Measurement			Total Up-to-	
			Qty	Rate Rs.	Amount	Qty	Rate Rs.	Amount	Qty	Rate Rs.	Amount	Qty	Amount
67	b) Medium point above 3Mtr upto 6Mtr from tapping pointr to out let viaswitch complete as per specifications and directions of the engineer incharge.	each	0	0.00	0	0	0.00	0	0.00	0.00	0	0.00	0
68	c)Long point above 6Mtr upto 10Mtr from tapping point to out let via switch complete as per specifications and directions of the engineer incharge.	each	0	0.00	0	0	0.00	0	0.00	0.00	0	0.00	0
69	Supplying 6A flush/projected type socket and a 6 amps flush/ projected type SP switch either surface/flush mounting in a exisiting gang box or in a 4mm thick plastic sheet and fixing over a flush mounted wooden box and wiring using necessary capacity wires as required. b) 6Amps 3/5 way complete aas per specifications and directions of the engineer incharge.	each	0	0.00	0	0	0.00	0	0.00	0.00	0	0.00	0
70	Wiring for lighting/power circuit using one of FLRS PVC insulated 1100v grade, multis and CopperWITH LOW conductor single core cable in open or consealed system of wiring.I Group A Materials.a) 1.5 sqmm complete as per specifications and directions of the engineer incharge.	m	0	0.00	0	0	0.00	0	0.00	0.00	0	0.00	0
71	b)2.5Sqmm as per specifications and directions of the engineer incharge.	m	0	0.00	0	0	0.00	0	0.00	0.00	0	0.00	0
72	c)4 sqmmas per specifications and directions of the engineer incharge.	m	0	0.00	0	0	0.00	0	0.00	0.00	0	0.00	0
73	Supplying and fixing phylum brand hand plastic sheet 4mm thick with necessary niches for fixing switches, regulators etc., and fixing on exisiting wood or metal box using N.F.screws complete as per specifications and directions of the engineer incharge.	sqm	0	0.00	0	0	0.00	0	0.00	0.00	0	0.00	0

SL No	Description	Unit	Modified Schedule -B			Previous Measurement			Present Measurement			Total Up-to	
			Qty	Rate Rs.	Amount	Qty	Rate Rs.	Amount	Qty	Rate Rs.	Amount	Qty	Amount
74	Supplying and fixing pbbc bakelight stright or slant batton holderand wiring within 60v/230volts lamp group A complete as per specifications and directions of the engineer incharge.	each	0	0.00	0	0	0.00	0	0.00	0.00	0	0.00	0
75	Supply patti type tube light fittings of 4'-28 watts fluorescent tube fittings made out of Ms sheet ans stove enameled with low loss open construction copper wound ferromagnetic ballast starter ,locking type brass contact holders mounted on double fold type sheet base fully wired for use on 230 volts AC supply including t5 lamp completeas per specifications and directions of the engineer incharge.	each	0	0.00	0	0	0.00	0	0.00	0.00	0	0.00	0
76	Supply wall mountaing fan suitable to operate of single phase -230v A.C supply 400mm sweep a.group A complete as per specifications and directions of the engineer incharge.	each	0	0.00	0	0	0.00	0	0.00	0.00	0	0.00	0
77	Supplying decorative horizontal type street light fluorocent fitting weather and water proof complete complete with energy saving electronoc ballast etc., locking type brass contact holders with one number of 4ft 40watt flourcent tube completely wired for use on 230/250volts 50cycles AC supply with opel reeded parspex cover of bottom complete fitting 1x4'-28watts complete as per specifications and directions of the engineer incharge.	each	0	0.00	0	0	0.00	0	0.00	0.00	0	0.00	0
78	FSUPPLING OF 2 PIN/4PIN 18W CFL LAMP complete as per specifications and directions of the engineer incharge.	each	0	0.00	0	0	0.00	0	0.00	0.00	0	0.00	0

SL No	Description	Unit	Modified Schedule -B			Previous Measurement			Present Measurement			Total Up-to-	
			Qty	Rate Rs.	Amount	Qty	Rate Rs.	Amount	Qty	Rate Rs.	Amount	Qty	Amount
79	Supply and fixing polished wood board made of not less than 15mm thick plank on both sides with plank made out of not more than 2 pices and fixing the same to the wall using tapered inverted woode plug screws etc., a) 20"x20"2.5" 6complete as per specifications and directions of the engineer incharge.	each	0	0.00	0	0	0.00	0	0.00	0.00	0	0.00	0
80	Supplying and fixing of Procelain fuse channel with cut out on exisiting wooden/panel using necessary nuts, bolts and washers etc., complete.a) 32Amps complete as per specifications and directions of the engineer incharge.	each	0	0.00	0	0	0.00	0	0.00	0.00	0	0.00	0
81	Supply of an load charge over switches 4poles 415v 50Hz A.C supply with AC23A duty a) up to 63amps Groups A complete as per specifications and directions of the engineer incharge.	each	0	0.00	0	0	0.00	0	0.00	0.00	0	0.00	0
82	Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and C type curve indicator ON/OFF Energy cross 3 with short circuit breaking capacity of 10K and complete wiring as required. e)5-32amps TPN . Group A completeas per specifications and directions of the engineer incharge.	each	0	0.00	0	0	0.00	0	0.00	0.00	0	0.00	0
83	5-32amps TPNcomplete as per specifications and directions of the engineer incharge.	each	0	0.00	0	0	0.00	0	0.00	0.00	0	0.00	0
84	Supplying fixing and wiring Electronic10 to 40 amps Three phase 4wire class -1 Accuracy energy meter Group A complete as per specifications and directions of the engineer incharge.	each	0	0.00	0	0	0.00	0	0.00	0.00	0	0.00	0

SL No	Description	Unit	Modified Schedule -B			Previous Measurement			Present Measurement			Total Up-to	
			Qty	Rate Rs.	Amount	Qty	Rate Rs.	Amount	Qty	Rate Rs.	Amount	Qty	Amount
85	Supplying, fixing, wiring, earth electrode for grounding conduits, I.C. cutouts and other equipments on the meter board using 40mm dia 2.90 thick Gl pipe 2.5 mtr long buried in a pit … The pit should be filled with equal proprotion of salt and charcoal 150mm alround the pipe to complete depth. the connection form the pipe to the conduit etc, is to be established through Gl wire of size as oer ISI specification 7.3.3. of IS 732 using 12mm dia bolts, nuts, washers and checknuts etc, the pipe shall have 16 through holes of 12mm dia.complete as per specifications and directions of the engineer incharge.	NO	0	0.00	0	0	0.00	0	0.00	0.00	0	0.00	0
86	Supplying and running of GI/Copper strips for grounding connections using necessary fixing material as required GI strip 25x3mm completeas per specifications and directions of the engineer incharge.	m	0	0.00	0	0	0.00	0	0.00	0.00	0	0.00	0
87	Supplying of LT UG cable having aluminium conductor PVC insulated, sheathed, galvanished, steel wire/steel tap armoured cable with PVC outer sheating 1.1 KV class.I. Class 'A' PVC Cable.d) 4 core 16 sqmm chaptcomplete as per specifications and Engineer incharge.	m	0	0.00	0	0	0.00	0	0.00	0.00	0	0.00	0
88	Labour charges for lying of 1.1 KV class UG cable when supplied agency in existing trench Gl pipe / stoneware pipe / on wall /on pole as required. I. In existing trench/duct.a) 6 sqmm to 16 sqmm completeas per specifications and directions of the engineer incharge.	m	0	0.00	0	0	0.00	0	0.00	0.00	0	0.00	0

SL No	Description	Unit	Modified Schedule -B			Previous Measurement			Present Measurement			Total Up-to...	
			Qty	Rate Rs.	Amount	Qty	Rate Rs.	Amount	Qty	Rate Rs.	Amount	Qty	Amount
89	Digging of trench of 0.6 m deep x 0.50 mtr wide refilling the trench to the required ground level and consolidating etc.,complete.a) In soil (ordinary) completeas per specifications and directions of the	m	0	0.00	0	0	0.00	0	0.00	0.00	0	0.00	0
90	Supplying and fixing of class A (medium duty) Gl pipe of wall thick ness not less than 3.25mm on pole/wall/drain crossing with necessary clamping arrangements for UG cable of 1.1 KV class. a) 40mm complete as per specifications and Engineer incharge.	m	0	0.00	0	0	0.00	0	0.00	0.00	0	0.00	0
91	Supplying &fixing L.T.cast iron pot heads suitable for 1.1 KV class UG cable filled with necessary bitumen/insulating compound complete with terminals, clamps, bolts, nuts and washers ect.b) 16 Sqmm complete as per specifications and directions of the engineer incharge.	each	0	0.00	0	0	0.00	0	0.00	0.00	0	0.00	0
E1	Supply & delivery at site brand new texmo/innoval/lubi/sabar /Atalanta/calamal/ waterman/Radha make suitable HP deep well submercible pumpset suitable for vertical installation in 150 dia borewells compressing of single stage or multistage CF pump close coupled by means of stainless steel coupling to suitable HP suitable speed totally enclosed and filled with pure drinking water squirrel cagesubmercible induction motor suitable for operation of 3Ph, 50Hz.380/440 volts AC supply fitted with required accessories such as suction, casing, suction strainers, sand guard. Non return valve etc Complete the pump and motor shall from an integral unit with all the required fittings 15 HP 35 stage (P.NO-XLII, I.NO-44, PWD SR 18-19)	No	6	70426.19	422558	0	70426.19	0	6.00	70426.19	422558	6.00	422558

SL No	Description	Unit	Modified Schedule -B			Previous Measurement			Present Measurement			Total Qty	Total Amount
			Qty	Rate Rs.	Amount	Qty	Rate Rs.	Amount	Qty	Rate Rs.	Amount		
E2	Supply & delivery at site brand new texmo/innoval/lubi/sabar /Atalanta/calamal/ waterman/Radha make suitable HP deep well submercible pumpset suitable for vertical installation in 150 dia borewells compressing of single stage or multistage CF pump close coupled by means of stainless steel coupling to suitable HP suitable speed totally enclosed and filled with pure drinking water squirrel cagesubmercible induction motor suitable for operation of 3Ph, 50Hz.380/440 volts AC supply fitted with required accessories such as suction, casing, suction strainers, sand guard. Non return valve etc Complete the pump and motor shall from an integral unit with all the required fittings 12.5 HP 25 stage (P.NO-XLI, I.NO-35, PWD SR 18-19)	No	1	58664.92	58665	0	58664.92	0	1.00	58664.92	58665	1.00	58665
E3	Supply & delivery at site brand new texmo/innoval/lubi/sabar /Atalanta/calamal/ waterman/Radha make suitable HP deep well submercible pumpset suitable for vertical installation in 150 dia borewells compressing of single stage or multistage CF pump close coupled by means of stainless steel coupling to suitable HP suitable speed totally enclosed and filled with pure drinking water squirrel cagesubmercible induction motor suitable for operation of 3Ph, 50Hz.380/440 volts AC supply fitted with required accessories such as suction, casing, suction strainers, sand guard. Non return valve etc Complete the pump and motor shall from an integral unit with all the required fittings 10 HP 30 stage (P.NO-XLI, I.NO-31, PWD SR 18-19)	No	5	60798.79	303994	0	60798.79	0	5.00	60798.79	303994	5.00	303994

SL No	Description	Unit	Modified Schedule -B			Previous Measurement			Present Measurement			Total	
			Qty	Rate Rs.	Amount	Qty	Rate Rs.	Amount	Qty	Rate Rs.	Amount	Qty	Amount
E4	Supply & delivery at site brand new texmo/innoval/lubi/sabar /Atalanta/calamal/ waterman/Radha make suitable HP deep well submercible pumpset suitable for vertical installation in 150 dia borewells compressing of single stage or multistage CF pump close coupled by means of stainless steel coupling to suitable HP suitable speed totally enclosed and filled with pure drinking water squirrel cagesubmercible induction motor suitable for operation of 3Ph. 50Hz.380/440 volts AC supply fitted with required accessories such as suction, casing, suction strainers, sand guard. Non return valve etc Complete the pump and motor shall from an integral unit with all the required fittings 10 HP 20 stage (P.NO-XLI, I.NO-29, PWD SR 18-19)	No	1	51948.20	51949	0	51948.20	0	1.00	51948.20	51949	1.00	51949
E5	Supplying of submersible pump cable 1X3X4.0 Sq.mm (Page No. XLVII, Sl NO. 7, PWD SR-2018-19	Mtr	600	112.31	67386	0	112.31	0	600.00	112.31	67386	600.00	67386
	BESCOM CHARGES 17.5HP	Nos	53	20178.00	1069434	0	20178.00	0	53	20178.00	1069434	53	1069434
	BESCOM CHARGES 20HP	Nos	16	21528.00	344448	0	21528.00	0	16	21528.00	344448	16	344448
	Total of Other SR Items including GST Unit Rate				**32134766**	-	-	**30717701**	-	-	**1413882**		**32131583**
	Total of PWD SR 2018-19 Items				**44005896**	-	-	**43101338**	-	-	**904552**		**44005890**
	For 12% GST for Only PWD SR-2018-19 items				**5280708**	-	-	**5172161**	-	-	**108547**		**5280707**
	TOTAL				**81421370**	-	-	**78991200**	-	-	**2426981**		**81418180**

Rupees Twenty four lakh twenty six thousand nine hundred and eighty one only.

Certificate

1. The Work executed by the contractor is found satisfactory
2. The contractor has removed the debris from the work spot
3. Thereare no departmental issues for this work

Contractor

Asst Engineer

Asst Executive Engineer

Executive Engineer